EXTENSION OF TIME PROPOSAL

1	Name of work	Providing C.C Road at Muneshwara layout (near Prashakar Residence, Holy Christ School and Sai Motor Garage) in ward No-08. Kodigehalli Sub. Division.
2	Amount of Work Portion	1553256.19
3	Estimated Cost	16 Lakes
4	Name of contractor	Ashwath Narayana.
5	Agreement No.	281
6	No. and date under which work order issued	281/03-02-2015
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	4-4-2015
9	Date of receipt of application in the sub division office	4-4-2015
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	
14	Time now applied for	323 Days -
15	Date of recommending time limit applied for	—
16	Whether the orginal application of the contractor is enclosed.	Yes -
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Sanitary & Drainage work Progress on Road work as Below.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division
18/3

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.